





STATE OF OREGON  
**WATER WELL REPORT**  
 (as required by ORS 537.765)

WASH  
 1303

JAN 13 1992

1s/3w/14ad

(START CARD) # 31498

**(1) OWNER:** Well Number \_\_\_\_\_  
 Name WESTVIEW MOBILE ESTATE  
 Address C/O Jon Jernigan, 1187 Schuman Ln.  
 City Petaluma State CA Zip 94952

**(2) TYPE OF WORK:**  
 New Well  Deepen  Recondition  Abandon

**(3) DRILL METHOD:**  
 Rotary Air  Rotary Mud  Cable  
 Other \_\_\_\_\_

**(4) PROPOSED USE:**  
 Domestic  Community  Industrial  Irrigation  
 Thermal  Injection  Other \_\_\_\_\_

**(5) BORE HOLE CONSTRUCTION:**  
 Special Construction approval  Yes  No Depth of Completed Well 862 ft.  
 Explosives used  Yes  No Type \_\_\_\_\_ Amount \_\_\_\_\_

Diameter	HOLE		Material	SEAL		Amount sacks or pounds
	From	To		From	To	
6	240	800	Cement	40	800	35 sks.
5	800	862				

( 0 240 Existing seal not disturbed)

How was seal placed: Method  A  B  C  D  E  
 Other \_\_\_\_\_

Backfill placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Material \_\_\_\_\_  
 Gravel placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Size of gravel \_\_\_\_\_

**(6) CASING/LINER:**

Diameter	From	To	Gauge	Material			
				Steel	Plastic	Welded	Threaded
Casing:				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Liner:	5	40 800	250	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>

Final location of shoe(s) \_\_\_\_\_

**(7) PERFORATIONS/SCREENS:**  
 Perforations Method \_\_\_\_\_  
 Screens Type \_\_\_\_\_ Material \_\_\_\_\_

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						<input type="checkbox"/>	<input type="checkbox"/>
						<input type="checkbox"/>	<input type="checkbox"/>
						<input type="checkbox"/>	<input type="checkbox"/>
						<input type="checkbox"/>	<input type="checkbox"/>

**(8) WELL TESTS: Minimum testing time is 1 hour**

Pump  Bailer  Air  Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
33		860	1 hr.
24		500	3 hr.

Temperature of Water 56 °F Depth Artesian Flow Found \_\_\_\_\_  
 Was a water analysis done?  Yes By whom AM JANNSEN  
 Did any strata contain water not suitable for intended use?  Too little  
 Salty  Muddy  Odor  Colored  Other \_\_\_\_\_  
 Depth of strata: \_\_\_\_\_

**(9) LOCATION OF WELL by legal description:**  
 County WASHINGTON Latitude \_\_\_\_\_ Longitude \_\_\_\_\_  
 Township 1S N or S. Range 3W E or W. WM.  
 Section 14 SE 1/4 NE 1/4  
 Tax Lot 600 Lot \_\_\_\_\_ Block \_\_\_\_\_ Subdivision \_\_\_\_\_  
 Street Address of Well (or nearest address) 4885 SW WESTVIEW DR.  
CORNELIUS, OR 97113

**(10) STATIC WATER LEVEL:**  
 \_\_\_\_\_ 35 ft. below land surface. Date 01/02/92  
 Artesian pressure \_\_\_\_\_ lb. per square inch. Date \_\_\_\_\_

**(11) WATER BEARING ZONES:**

Depth at which water was first found 858

From	To	Estimated Flow Rate	SWL
858	862	33 gpm	35

**(12) WELL LOG:** Ground elevation \_\_\_\_\_

Material	From	To	SWL
Previous well depth	0	240	
Sticky gray & blue-gray clay	240	414	
Soft brown sandy clay	414	435	
Sticky gray & blue-gray clay	435	638	
Sticky brown clay	638	683	
Soft red-brown clay	683	701	
Soft brown clay w/decomp basalt interbeds	701	777	
Soft gray basalt	777	792	
Firm gray-black basalt	792	847	
Firm brown claystone	847	850	
Soft blue-gray visic. basalt	850	862	35

WATER SAMPLE:  
 Hardness 68.4 - 85.5 ppm  
 Iron 0.5 - 1.0 ppm  
 Chlorides 192 - 204 ppm  
 pH 7.8 (slightly alkaline)

Date started 12/17/91 Completed 01/02/92

**(unbonded) Water Well Constructor Certification:**  
 I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.  
 WWC Number \_\_\_\_\_  
 Signed \_\_\_\_\_ Date \_\_\_\_\_

**(bonded) Water Well Constructor Certification:**  
 I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.  
 WWC Number 1266  
 Signed [Signature] Date 01/06/92