RECEIVED
JUL 30 2001
WATER RESOURCES DEPT
SALEM, OREGON

UMAT
54285

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L 46658
START CARD # 130161

(1) LAND OWNER
Well Number
Name Rosendo Moreno
Address 1164 S Hussey
City Walla Walla State Wa Zip 99362

(2) TYPE OF WORK
[X] New Well [ ] Deepening [ ] Alteration (repair/recondition) [ ] Abandonment

(3) DRILL METHOD:
[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger
[ ] Other

DRAFT

(4) PROPOSED USE:
[X] Domestic [ ] Community [ ] Industrial [ ] Irrigation
[ ] Thermal [ ] Injection [ ] Livestock [ ] Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval [ ] Yes [ ] No Depth of Completed Well 203 ft.
Explosives used [ ] Yes [ ] No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
12	0	18	Port Cm	18	0	11
9 7/8	18	98	Port Cm	98	98	4
6"	98	203				

How was seal placed: Method [ ] A [ ] B [X] C [ ] D [ ] E
[ ] Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8"	+2	98'	.250	[X]	[ ]	[X]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
Liner:					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]

Drive Shoe used [X] Inside [ ] Outside [ ] None
Final location of shoe(s) 98'

(7) PERFORATIONS/SCREENS:
[ ] Perforations Method
[ ] Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
			NA			[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]

(8) WELL TESTS: Minimum testing time is 1 hour
[ ] Pump [ ] Bailer [ ] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
			1 hr.

Temperature of water 59°F Depth Artesian Flow Found
Was a water analysis done? [ ] Yes By whom
Did any strata contain water not suitable for intended use? [ ] Too little
[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other
Depth of strata

(9) LOCATION OF WELL by legal description:
County Umatilla Latitude Longitude
Township 5 (N) or S Range 36 (E) or W WM
Section 36 SW 1/4 NW 1/4
Tax Lot 901 Lot Block Subdivision
Street Address of Well (or nearest address)

(10) STATIC WATER LEVEL:
36' ft. below land surface. Date 6-28-01
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found 125

From	To	Estimated Flow Rate	SWL
125	135	10	36'
180	203	50	

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Soil + gravel	0	20	
gravel	20	40	
Broken Black Scoria	40	60	
Broken Black Basalt	60	65	
Broken Black Basalt w/ gravel + Brown clay	65	80	
Black + Brown Basalt	80	90	
Black Basalt	90	105	
Black + Brown Basalt	105	125	
Black + Brown Basalt w Red Scoria + yellow clay Stone	125	135	
Black + Brown Basalt	135	160	
Black Basalt	160	180	
Black + Brown Basalt w/ yellow clay Stone	180	203	

Date started 6-22-01 Completed 6-28-01

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number 1700
Signed James H. McCurdy Date 6-28-01

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 544
Signed Larry Bird Date 6-28-01

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER